

Groupe manufacturier d'ascenseurs  GLOBAL TARDIF Elevator Manufacturing Group 120 rue de Naples, St Augustin de Desmaures, Qc, Canada, G3A 2Y2 P. 418.878.4116 F. 418.878.1595 Email : info@globaltardif.com	GT500 - for GT500 C+R+LU/LA LU/LA , Commercial or Residential Elevator Applicable Codes CSA B355-09, B613-00, B44-07 Sec 5.2 & 5.3 ASME A.18.1, ASME A.17.1	REQUEST FOR PRICING (RFP) GT Accessibility Update: 2011-05-31
--	--	--

Date : _____

Estimate #:
To be completed by Global Tardif

Company Name : _____

Job Name : _____

Contact name: _____

Location : _____

Telephone : _____

Fax : _____

NOTE: All completed RFP's can be either faxed to 418.878.1595 or emailed to sales@globaltardif.com

General Information: Please visit our web at www.globaltardif.com for additional information

1.0
Model Base Package

GT 500 C
☐

GT 500 R
☐

GT 500 LU/LA
☐

Base package include Complete Structural hydraulic 2:1 package, complete power unit with screw submersible pump and single speed control valve EV100, Automatic operation, NO CAB , NO Door Operator.

1.1
Number of Stops

Number of stops

1.2
Voltage
(1= Yes)

☐	Voltage for Motor & Control	STANDARD	220 V / 1 / 60
☐	Voltage for Motor & Control		575-600 V / 3 / 60
☐	Voltage for Motor & Control		208 or 480 V / 3 / 60

1.3
Capacity

☐
1000 lbs max @ 30 fpm (optional for GT500C or R)

☐
1400 lbs max @ 30 fpm (std for LU/LA or optional for GT500 C or R))

1.4
Pit Depth

☐
Standard Min.: 15" (381 mm)

☐
Other above 15"
Specify: Inches

1.4.B
Pit Prop ... For LULA ONLY

☐
Pit " PROP" of 60" length *if Pit depth lower than 48"*
For LU/LA only

1.5 Overhead (minimum 131" for 84" high cab - if higher cab, add same increase in overhead)

Standard 132" or above with" Car top guard rail " (for LU/LA and New building)

Other: Specify: Inches

Car top Inspection Station (for LU/LA only)

1.6 Total Travel

= total travel height in INCHES

1.8 Guide Rails Sections

1

Guide rail: 8 ft long section STANDARD

16 ft rail section

1.9 Machine room layout

Adjacent Machine Room

Opposite Machine Room

Rear Machine Room

Remote Machine Room Specified: feet Customer must provide a sketch for our engineering dept.

2.0 Configuration Model Type (go to www.gtaccessibility.com for more details)

GT 501 (Front only)

GT 502 (Front/Rear)

GT 503 (Front/Side)

2.1 Cab Size (1= Yes)

Standard size

GT 501

42"	x	60"
69"	x	79"

GT 502

42"	x	56"
69"	x	86 1/2"

GT 503

42"	x	60
71 1/8"	x	81 3/8"

Hoistway size (WxD)

Custom up to 15 or 18 or 21,5 Sq. ft (where permitted by code)

Confirm cab size : W: D:

Confirm hoistway size : W: D:

2.1.1 CAB Height

Standard 7'-0" cab height

Optional Custom cab height up to 8'-0" Confirm exact cab height :

** if higher cab is required, additional clear overhead of same increase will be required also.

ECHO PL Cab Serie - Modular Steel shell with Plastic Laminate Panels

Stainless Steel # 4 modular cab frame with Plastic Laminate flush recessed panels, ceiling is white melamine with two (2) recessed pot light fixture, Stainless steel # 4 Cab front return, transom and Car doors (VICTORY).

FRONT OPENING ONLY

FRONT & REAR OPENING

Global Tardif Standard Wilsonart Plastic Laminate selection Chart

Other Standard plastic laminate - Max. \$ 2.00 per Sq. ft

Custom Plastic Laminate or any other special cab walls finishes

Call Us

Additional Cab Wall Options

Glass Wall - Side or Rear wall w/ clear Lam. Safety glass - Aluminum framing

Glass Wall - Side or Rear wall w/ clear Lam. Safety glass with stainless # 4 framing

Glass Wall - Side or Rear wall w/ clear Lam. Safety glass stainless # 8 framing

Glass Wall - Side or Rear wall w/ clear Lam. Safety glass Satin Bronze framing

2.1.3 Cab Ceiling and Cab lighting

	Standard	white melamine with (2) pot lights
	Optional	Stainless Steel # 4 Plastic Laminate Cab ceiling

2.1.4 CAB Handrails

	Standard	Handrail Manheim 2" x 1/2" - Black End Caps	
	Optional	Flat handrail 1/4" x 2" Stainless steel # 4	
	Optional	Flat handrail 1/4" x 2" Bronze # 4	

2.1.5 Car Door Operator

	Std VICTORY Automatic 2 Speed Passenger Type Door Operator	Per car Opening
	GAL MODL Automatic 2 Speed Passenger Type Door Operator	Per car Opening
	GAL MOVFR Automatic 2 Speed Passenger Type Door Operator	Per car Opening

2.1.6 CAB Doors

1	Multi Beams light ray door detector	GT - WECO 917B-128
---	-------------------------------------	--------------------

2.1.7 CAB Flooring

	Standard	Unfinished Plywood - One (1) layer - 3/4" thick total	
	Optional	Hardwood floor (Dark or light oak, maple)	
		Rubber mat flooring -	

3.1 Two Speed Entrances

	Std VICTORY 2 Speed entrance - 36" X 84" - Hollow metal door panels, Track, hangers, closers & lock, STAINLESS STEEL with Aluminum Extruded sill, satin coat fascias	
	GT-ECONO 2Speed entrance - 36" X 84" - Hollow metal door panels, Track, hangers, closers & lock, STAINLESS STEEL with Aluminum Extruded sill, satin coat fascias	
	Standard Frames built to suit 8" concrete block	each
	Optional - Frames built to suit Drywall up to 8"	each
	Optional - Frames built to suit very thick wall (Block or Drywall) up to 12"	each

3.2 Entrances finishes Options

	STD Stainless steel # 4 entrance	Stl/Stl # 8 mirror finish entrance	Specify
	Painted entrance		
	Bronze/ Muntz # 4 satin finish entrance	or Bronze/ Muntz # 8 mirror finish entrance	Specify

3.3 Entrances options

	Nickel Silver sill	Bronze sill	Specify:
	Stick On Jamb Braille Plates	(for LU/LA)	(2 per landing entrance)
	If other specify:		

4.0 Control operation

	Constant Pressure operation - STANDARD	(for GT500C or GT 500R)
	Optional - Single Automatic	*** Where permitted by Code or (for LU/LA)

4.1 Controller options

	UPS Emergency Battery Lowering	
	Short Floor - Floor to floor lower than 12"	
	" Up" start counter	
	Automatic " turn off " cab lighting	*** Where permitted by Code

5.0 Electrical Equipment : Travelling Cable, Hoistway wiring , Conduit
Travelling cable

	Not required - provided by others
	Travelling cable provided by GT

Electrical Wiring material

	Not required - provided by others	
	Electrical wiring material provided by GT	
	Remote Machine room	Confirm exact distance (ft) : _____ x (\$ / ft)

Electrical Conduit material KIT - EMT PIPE

	Not required - provided by others	
	Electrical Conduit & junction boxes (EMT & Duct) provided by GT	
	Remote Machine room	Confirm exact distance (ft) : _____ x (\$ / ft)

6.0 Hydraulic Equipment

1	Standard dry motor (5 H.P., 600 V/3/60 Hz) with submersible pump
	'SUBMERSIBLE MOTOR" with submersible pump

6.1 Hydraulic Valve option

	Multi-Speed valve - Slow Up & Down speed	EV100 valve
--	--	-------------

6.2 Hydraulic Oil

	Not required - provided by others
	Hydraulic Oil supplied by GT **

** GT will not ship to Canada or US any hydraulic oil - Only pick up at the plant

6.3 Hydraulic hose line & fittings

	Not required - provided by others
	Hydraulic hose line, fittings & flow control provided by GT
	Flow control 3/4" only
	Pipe Rupture Valve 3/4" & fittings

7.0 FIXTURES

	All Car Operating Panel (C.O.P.) include emergency car lighting, cab lighting override switch,US92 DUPAR floor selection buttons, Stop & Alarm push button, All hall stations are US92 DUPAR and contain " In Use " light	
1	Standard COP	2 stops
	Standard COP	3 stops
	Standard COP	4 stops
	Standard COP	5 stops
	Option Digital P.I. Dot matrix	DA220 ***Mandatory for LULA
	Option Brass COP and pushbuttons	
	Optional Rear Opening " Walk through "	Selective door operation
	CDI (Car Direction Indicator)	***Mandatory for LULA Per Cab opening

7.1 Fireman Service

	Fireman Service	B44 - 2000 Phase 1 & 2
	Fireman Service	B44 - 2004 Phase 1 & 2

7.2 Telephone

	Standard telephone box	Stainless # 4	Phone & phone line ARE NOT included
	Telephone box	Bronze # 4	Phone & phone line ARE NOT included
	Hands Free phone	Integrated in COP	Phone line IS NOT included

7.3 Hall Stations

	Standard Keyless Call push button	each
	Keyless Call push button & Car here indicator	
	Keyed Call station & Car here indicator	
	Add'l cost to add On - OFF key	
	Add'l cost to add " Door Open " if Automatic	
	Add'l cost to add a wheelchair " logo " on the faceplate	

7.3 Keyed Hoistway Access Key Switch

*** Required at Top floor when travel to immediate floor below exceeds 122"*

	Add'l cost to add an Access key switch	<i>***Mandatory for LULA</i>
--	--	------------------------------

8.0 MISCELLANEOUS

	Fasteners, anchors for rail brackets	NOT included	
	Concrete anchors		Per landing
	Lag bolts for wood		Per landing
	Through Bolts		Per landing
	Pre-Cut & Washed rails		
	Split Cylinder Up-charges		

9.0 CRATING

	Un-crated material - Pick up by Elevator Contractor at our plant
	Crating on a pallet
	Crating in a wood box - totally enclosed with plastic wrap protection
	Overseas Crating - wood treated
	Custom fees & Paper works for shipment to USA
	Custom fees & Paper works for shipment to Overseas

10.0 ENGINEERING & Manuals

	TSSA Submission documents, paperwork and Ontario Eng. Stamp
	Quebec Province Eng. Stamp
	Installation manual
	Owner manual

Clarifications, Comments or Alternate
